M. A. R. 57 (Rule 116) Job Code: 017-16-000021.
Measurement Book **No. B 221508**

Name of Work: Providing M & R to Electrical installation at IP park children park
From ... To ...
Name of Contractor or nature of Agency: in W. No 17.
Date of commencement of work: Prema Electrical Enterprises.

Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
	Number 3	Length 4	Breadth 5	Depth 6	7	8
Supplying PVC/GI flexible conduit pipe ... mm dia fixing on surface over wooden plugs or rawl plugs or screw plugs & clamped using heavy gauge saddles at an interval of 300mm & using GI screws to either end of the pipe terminated completely.						
	mtr	20	@	23.0		460.00
Wiring for lighting/power circuit using one of FR-LS PVC insulated 1100V grade multistrand copper wire with low conductor resistance single core wire in concealed system of wiring with specified IS-694:1990 & confirming to GTP of GROUP-A.						
	mtr	25	@	18.60		465.00
	mtr	50	@	29.20		1460.00

M. A. R. 57 (Rule 116)
Measurement Book

No. B 221510

Name of Work .....

Name of Contractor of nature of Agency .....

Date of commencement of work .....

From..... To.....

Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
	Number	Length	Breadth	Depth		
2	3	4	5	6	7	8
In existing trench/duct.						
Cleaning to 16 sqmm.	mtr	100	@	10.80		1080.00.
Digging of trench of 0.60m. deep x 0.50 mtr wide refilling the trench to the required ground level and consolidating the same complete (As per civil Sch. I-2. P-7).						
Soil (Ordinary)	mtr	80	@	78.0		6240.00.
Providing and filling sand in excavated trench to cover already laid cable to a depth of 150mm all-round the cable	mtr	75	@	103.0		7725.00.
Supplying and running 6 sq mm copper conductor for grounding and						

MEASUREMENT BOOK

Date	Full description, etc, of work	Dimensions				Contents	Reference to last Measurement
		Number	Length	Breadth	Depth		
1	2	3	4	5	6	7	8
	Calong with other wires in conduit system of wiring) using necessary suitable size clamps, nails, gutties/spacers etc, 22 wire. 8 SWG.	Mtr	15	@	19.50		293.00.
12.	Scraping and fixing of spiral Earth Electrodes as per standard Technical specification as per BESCOM.	Each	8	@	544.0		4352.00.
	Bill No - 98939/2 total.						99267.00.
	Less Tender percentage - 0.33% Below						328.00
	989-00. Total bill.						98939.00.
	989-00					Cheque No -	89936-00.
	989-00					Adjustment -	9003-00
	4947-00.					In Words	eighty nine thousand nine hundred thirty six only.
	989-00.						
	100-00.						
	9003-00						
	NET - 89936-00						